RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

To,

Date: 21-12-2018

ASSISTANT EXECUTIVE ENGINEER
VIDYARANYAPURA SUB DIVISION
BBMP
BANGALORE

Dear Sir,

Sub: M/s. Rudraprasad Consultants Services for the work of Package - 7, Including 2 Works of Rs. 210.00 LAKHS (1) PROVIDING AND FIXING WOODEN FLOORING, PLAY EQUIPMENT, MULTI PURPOSE GYM EQUIPMENTS, BADMITON COURT, TABLE TENNIS STAND, YOGA MATT AND OTHER FITTINGS AT INDOOR STADIUM, VIDYARANYAPURA IN WARD NO. 09 (VIDYARANYAPURA), VIDYARANYAPURA SUB DIVISION. (2) IMPROVEMENTS TO BALANCE ROADS AND DRAINS AT CHAMUNDESHWARI LAYOUT, NANJAPPA LAYOUT AND SURROUNDING AREAS IN WARD NO. 10 (DODDABOMMASANDRA), VIDYARANYAPURA SUB DIVISION.

Ref: 1. Work Order No: BBMP/EE/BTP/WO/05/2018-19
2. Job code: 009-18-000008, 010-18-000028

We are here with forwarding to M/s Soorya Creator, Sri. P. Hemanth, No. 109/110, 4th cross, 6th main, Vivekananda Road, Balaji layout, R.M.V 2nd stage- 560094. Second and final Bill duly verified and certified that the work is satisfactory and for a Gross Value of Rs. 48,25,163.72/- (Rs. Forty Eight Lakhs Twenty Five Thousand One Hundred Sixty Three & Seventy Two Paisa Only).

Thanking you,

Yours faithfully,
For RUDRAPRASAD CONSULTANTS
For Rudraprasad Consultants

Partner. / s.

R. KARTHIK RECHAN B.E, M.S (U.S.A)
PRINCIPAL CONSULTANT
RUDRAPRASAD CONSULTANTS

Attachments PMC Compliance report

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

NAME OF WORK:- **Package - 7, Including 2 Works of Rs. 210.00 Lakhs (1) PROVIDING AND FIXING WOODEN FLOORING, PLAY EQUIPMENT, MULTI PURPOSE GYM EQUIPMENTS, BADMITON COURT, TABLE TENNIS STAND, YOGA MATT AND OTHER FITTINGS AT INDOOR STADIUM, VIDYARANYAPURA IN WARD NO. 09 (VIDYARANYAPURA), VIDYARANYAPURA SUB DIVISION. (2) IMPROVEMENTS TO BALANCE ROADS AND DRAINS AT CHAMUNDESHWARI LAYOUT, NANJAPPA LAYOUT AND SURROUNDING AREAS IN WARD NO. 10 (DODDABOMMASANDRA), VIDYARANYAPURA SUB DIVISION.**

Name of Client : EXECUTIVE ENGINEER, BYATARAYANAPURA DIVISION, BBMP, BANGALORE

Contractor/ Agency: M/s Soorya Creator, Sri. P. Hemanth, No. 109/110, 4th cross, 6th main, Vivekananda Road, Balaji layout, R.M.V 2nd stage- 560094

Total Cost : Rs. 48,25,163.72

Date Of Inspection : 21-12-18

Status Of Bill : Second & Final Bill

In the Presence of : a) Assistant Engineer (Byatarayanapura, BBMP, Bangalore

b) R. Karthik Rechan, Partner, M/S RUDRAPRASAD CONSULTANTS, BANGALORE

PMC COMPLIANCE REPORT		
Sl. No.	**Description of work**	**Comments/Observations**
1	Earthwork in surface excavation in ordinary soil for leveling and lowering the ground manually (other than foundation of buildings, culverts, roads drains and trenches of pipe line and cables) and removing the excavated stuff to a distance not exceeding 50m and lift up lift 1.5, excavated surface leveled and neatly dressed disposed earth to be leveled after breaking of clods and neatly dressed as per specifications.Specification. and as per drawing and the directions of Engineer in-charge.	Work done upto the Billed Quantity and the Quality is satisfactory

For RUDRAPRASAD CONSULTANTS

Partner. / s.

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in



2	Removing B.S.slab of Drain and stacking.and as per drawing and the directions of Engineer in-charge.	Work done upto the Billed Quantity and the Quality is satisfactory
3	Removing and refixing stone slabs of drains and pointing in CM (1:3) and as per drawing and the directions of Engineer in-charge.	Work done upto the Billed Quantity and the Quality is satisfactory
4	Providing granite slabs of selected quality roughly dressed havinf a size of 7.5 cms thick and fixed in cement mortar (1:6) including fixing curing ete.and as per drawing and the directions of Engineer in-charge.	Work done upto the Billed Quantity and the Quality is satisfactory
5	Providing granite slabs of selected quality roughly dressed havinf a size of 10 cms thick and fixed in cement mortar (1:6) including fixing curing ete.and as per drawing and the directions of Engineer in-charge.	Work done upto the Billed Quantity and the Quality is satisfactory
6	Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2meters and an average lift upto 1.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications.and as per drawing and the directions of Engineer in-charge.	Work done upto the Billed Quantity and the Quality is satisfactory
7	Lead for disposal of earth shall be payable at Carriage rates (Lead & Lift) by mechanical means including loading and unloading up to 15kms.and as per drawing and the directions of Engineer in-charge.	Work done upto the Billed Quantity and the Quality is satisfactory
8	Providing,laying, spreading and compacting crushed stone aggregates of granite/trap/ basalt to wet mix macadam specification including pre mixing the Material with water at OMC in mechanical mix plant carriage of mixed material by tipper to site, laying in uniform layers with paver in sub-base/ base course on well prepared surface and compacting with vibratory roller to achieve the desired density. complete as per specifications.and as per drawing and the directions of Engineer in-charge.	Work done upto the Billed Quantity and the Quality is satisfactory

For RUDRAPRASAD CONSULTANTS

Partner./s.

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

9	Cleaning the existing WBM Road surface including removing of binding materials and other foreign matter with wire brushes and small picks sweeping with brooms or soft brushes and finally dusting with old gunny bags and bar or compressed air to receive bituminous treatment including cost of all materials, labhour, HOM of machineries complet as per specifications.and as per drawing and the directions of Engineer in-charge.	Work done upto the Billed Quantity and the Quality is satisfactory
10	Providing and applying tack coat using 80/100 grade bitumen (VG 10) on granular base such as WBM surface hot bitumen primed at 4kg per 10 sqm heating bitumen in boiler with spray set (Excluding cleaning of Road surface) inlcuding cost of all materials, labhour, HOM of machineries complete as per specifications.and as per drawing and the directions of Engineer in-charge.	Work done upto the Billed Quantity and the Quality is satisfactory
11	Providing and laying bituminous macadam on prepared surface with crushed coarse as per design mix formula for base / binding courseincluding loading of aggregates with F.E. loader, hot mixing of stone aggregates and bitumen in hot mix plant,transporting the mixed material in tipper to paver and laying mixed materials, with paver finisher to the required level and grade,rolling by power roller to achieve the desired density,but excluding cost of primer/tack coat including lead,lift and cost of all materials,labour,HOM of machineries complete as per specifications and as per drawing and the directions of Engineer in-charge.	Work done upto the Billed Quantity and the Quality is satisfactory
12	Cleaning the existing black topped surface with brooms,soft brushes and finally dusting with old gunny bags and/or compressed air to receive bituminous treatment including cost of all materials,labhour, HOM of machineries complete as per specifications.and as per drawing and the directions of Engineer in-charge.	Work done upto the Billed Quantity and the Quality is satisfactory

For RUDRAPRASAD CONSULTANTS

Partner./s.

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

13	Providing and applying tack coat using 80/100 grade bitumen(VG10) in boiler fitted with spray set distributor at the rate of 0.20kg per sqm on the existing prepared bituminous surface cleaned with mechanical broom. complete as per specification. and as per drawing and the directions of Engineer in-charge.	Work done upto the Billed Quantity and the Quality is satisfactory
14	Providing and laying bituminous concrete using crushed aggregates of specified grading,premixed with bituminous binder and filler,transporting the hot mix to work site,laying with a paver finisher to the required grade, level and alignment,rolling with smooth wheeled,vibratory and tandem rollers to achieve the desired compaction as per MORTH specification and as per drawing and the directions of Engineer in-charge.	Work done upto the Billed Quantity and the Quality is satisfactory
15	Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface:- Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. and as per drawing and the directions of Engineer in-charge.	Work done upto the Billed Quantity and the Quality is satisfactory
16	Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials stacking serviceable and unserviceable materials seperately complete as per specifications. and as per drawing and the directions of Engineer in-charge.	Work done upto the Billed Quantity and the Quality is satisfactory

For RUDRAPRASAD CONSULTANTS

Partner./s.

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

17	Construction of dry lean cement concrete mix CC1:5:10 with OPC cement @160Kgs, with 25mm and down size graded granite metal coarse aggregate at 0.86cum and fine aggregates @ 0.58cum Sub- base over a prepared sub-grade with (coarse and fine aggregate conforming to IS: 383) aggregate cement ratio not to exceed 15:1. Aggregate gradation after blending to be as per Table 600-1, cement content not to be less than 160 kg/ cum, optimum moisture content to be determined during trial length construction, concrete strength not to be less than 10 Mpa at 7 days, mixed in a batching plant, transported to site, laid with a paver with electronic sensor, compacting with 8-10 tonnes vibratory roller, finishing and curing complete as per specifications.and as per drawing and the directions of Engineer in-charge.	Work done upto the Billed Quantity and the Quality is satisfactory
18	Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC cement or any other type as per clause 1051.2.2 design mix M20/M30 , with 25mm and down size graded granite metal coarse aggregates and fine aggregtes , with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008 , mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints including groove cutting charges, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades as per drawing complete as per specifications. and as per drawing and the directions of Engineer in-charge.	Work done upto the Billed Quantity and the Quality is satisfactory

For RUDRAPRASAD CONSULTANTS

Partner./s.

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

26	Balls	Work done upto the Billed Quantity and the Quality is satisfactory
27	Badminton : Supplying and installing Shuttle court related equipments including Fixing of poles, nets etc., complete as per specification	Work done upto the Billed Quantity and the Quality is satisfactory
28	Poles - 5'-1" high	Work done upto the Billed Quantity and the Quality is satisfactory
29	Shuttle racket - Standard size	Work done upto the Billed Quantity and the Quality is satisfactory
30	Shuttle cock	Work done upto the Billed Quantity and the Quality is satisfactory
31	Yoga Mats : Providing mats for yoga made from premium quality PVC fabrics that ensures its longivity and durabilityq the mat should be smooth and even finished.	Work done upto the Billed Quantity and the Quality is satisfactory
32	Providing and setting up of a children play yard including all the equipments, sand etc., complete.	Work done upto the Billed Quantity and the Quality is satisfactory
33	Providing and supplying commercial RO plant of 100 LPH capacity water purifier system suitable for TDS upto 1500 PPM, multiple purification process, suitable to attend with water cooler, finally automatic optional storage tank box pack of approved make and standards.	Work done upto the Billed Quantity and the Quality is satisfactory
34	Providing supplying and fixing to walls 6mm thick mirror and wall papers of best quality including material ,drilling of holes ,bolt and nuts arrengements ,grinding polishing all lift and lead ,labour transportion etc complet as per direction engineer incharge of work.	Work done upto the Billed Quantity and the Quality is satisfactory
35	Providing, supplying and fixing of lockers for changing rooms, special lighting systems for gym 81 other areas and music system with speakers for gym area.	Work done upto the Billed Quantity and the Quality is satisfactory

For RUDRAPRASAD CONSULTANTS

Partner./s.

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

36	Supplying and fixing fitness related equipments of approved make and international standards including the cost of equipments, transportation, installation at given location etc., complete Spin bike : Providing and fixing of spin bike (GP-333) as per Engineer in Charge of the work. Machine design features proven biomechanics and advanced structural engineering. Quick start key allows commencing exercise with a touch of button. Challenging resistance levels to help you meet your itness goals. Constant heart rate display keeps in the desired training for progressive cardio improving and weight loss. Low maintenance design delivers a fast return of investment. Rotating parts have high quality bearings, are durable in use and there is no noise while using. Heavy gauge welded steel construction. Stayht GP 333 upright bike boasts a beautiful metallic coat inish on a frame of size Dimension 1 5O" (L) X 25"(VV) X 56"(H) Drive System 2 Centre design drive, super silent poly-V belt driven. Pedals 1 Self balanced extra wide pedals with adjustable straps tit to any size user, close spacing , shock Absorbing, air cushion and provides gentle movements. Seat 2 Ergonomically designed comfortable seat with flex cushion with 29 levels seat adjustment. Handle Bars 1 U-Bar style with ergonomically elbow support pad and in-built contact heart rate sensors with hand grips. Centre of Gravity 2 Low COG combined with a balanced frame prevents rocking. Cardio Monitor 2 In-built hand grip pulse sensor provided with handle grips enables to the cardio monitoring on board. Display 1 Computerized console.	Work done upto the Billed Quantity and the Quality is satisfactory

For RUDRAPRASAD CONSULTANTS

Partner./s.

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

37	Cross trainer : Providing and fixing of Elliptical Cross Trainer (GP-666) - Easier, ll/lore effective Cardio. Stayitl Elliptical Cross Trainer GP- 666 provides a natural, low-impact stride, so users can work out longer and harder. And our design lets them target various muscle groups just by changing the resistance levels. Completely smooth and natural feel Reduces joint stress and minimizes fatigue. Moving handlebars for a total-body workout of Dimension : 8O" (L) X 28"(W) X 7O"(H); Strides 1 20 Inches natural strides. Maximum Watt 1 250 Watts; Resistance Level i 161 Levels. Resistance System 3 Electro-Magnetic resistance; Power I Self generated power system; Programs ; O6 Programs - manual, HRC, random, weight loss, CV and hill interval	Work done upto the Billed Quantity and the Quality is satisfactory

For RUDRAPRASAD CONSULTANTS

Partner./s.

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

38	Tread mill : Providing and fixing of Motorised Tread Mill (GP-999) is built for the long run. Our gola was to build treadmill that people would want to use instead of running outside, even if weather conditions were perfect. Ouri engineers have built a revolutionary treadmill that's fully-loaded with patented technology and exclusive performance; features. Our treadmills are powerful running, walking, and jogging machines that are the top choice among exercise enthusiasts around the world. From the basic to the ultimate corporate/club use model, there's nothing like training on a STAYFIT Commercial Series. Stayit treadmills are built to perform to the scrutinizing standards of commercial health club equipment. Compare the features of these extraordinary machines, and you'll discover the qualities that make Stayht the premier name in cardio Htness. Flex Deck Cushioning System - The durable flex deck cushioning system delivers proportional cushioning effects regardless of while using Treadmill. Large Running Surface - The W22" xL 62" running surface provides ample space and is constructed from carbon weave, low friction material that is resistant to static build-up. Powerful Motor - The powerful AC 3.0 HP continuous / 6 HP Peak motor self-cools and self-cleans providing commercial-grade durability and extending the life of the motor as per Engineer in Charge of the work.	Work done upto the Billed Quantity and the Quality is satisfactory

For RUDRAPRASAD CONSULTANTS

Partner./s.

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

39	Recumbent : Providing and fixing of recumbent bike(GP-333) as per Engineer in Charge of the work. Machinel design features proven biomechanics and advanced structural engineering. Quick start key allows commencingj exercise with a touch of button. Challenging resistance levels to help you meet your fitness goals. Constant heart rate-I display keeps in the desired training for progressive cardio improving and weight loss. Low maintenance design delivers a fast return of investment. Rotating parts have high quality bearings, are durable in use and there is no noise while using. Heavy gauge welded steel construction. Staytit GP 333 upright bike boasts a beautiful metallic coat finish on a frame of size Dimension I 5O" (L) X 25"(W) X 56"(H) Drive System 1 Centre desigm drive, super silent poly~V belt driven. Pedals ; Self balanced extra wide pedals with adjustable straps it to any size user, close spacing , shock Absorbing, air cushion and provides gentle movements. Seat 3 Ergonomically designed. comfortable seat with flex cushion with 29 levels seat adjustment. Handle Bars 1 U-Bar style with ergonomically elbow support pad and in-built contact heart rate sensors with hand grips. Centre of Gravity 1 Low COG combined with a balanced frame prevents rocking. Cardio Monitor 1 In~built hand grip pulse sensor provided with handle grips enables to the cardio monitoring on board. Display 2 Computerized console.	Work done upto the Billed Quantity and the Quality is satisfactory
40	Dumb-bells	Work done upto the Billed Quantity and the Quality is satisfactory
	20.00/kgs	
41	17.50/kgs	Work done upto the Billed Quantity and the Quality is satisfactory

For RUDRAPRASAD CONSULTANTS

Partner./s.

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

42	15.00/kgs	Work done upto the Billed Quantity and the Quality is satisfactory
43	12.50/kgs	Work done upto the Billed Quantity and the Quality is satisfactory
44	10.00/kgs	Work done upto the Billed Quantity and the Quality is satisfactory
45	7.50/kgs	Work done upto the Billed Quantity and the Quality is satisfactory
46	5.00/kgs	Work done upto the Billed Quantity and the Quality is satisfactory
47	2.50/kgs	Work done upto the Billed Quantity and the Quality is satisfactory
48	Dumbbell stand : Providing and fixing Dumbbells rack for easy racking and unrocking ., ideal for larger dumbell sets easy for pic and place it back hardchorme dumbbells coated with rubber coating for better life and safety with 137cm x47cmx87cm As per engineer incharge of work.	Work done upto the Billed Quantity and the Quality is satisfactory
49	Weights stand : Providing and fixing Plate Rack stand of approved make for easy racking and unracking, with rubber coating for better life and safety as per engineer incharge of work	Work done upto the Billed Quantity and the Quality is satisfactory

For RUDRAPRASAD CONSULTANTS

Partner./s.

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in



50	Multi Press ; Providing and fixing the equipments rigid body structure plays a critical role in the machine superbl handling Dimensions 3 93"(L) x 44" (W) x 42" (H). Frame 3 High tensile strength steel, continuous welded, factory; assembled weight frame. Tube 1 capsule Tube Size 1 80mm x 50mm main frame. Tube Gauge 1 3.0 mm. Weight Stack 1 80 Kgs Weight Plate 1 Cast iron, machine drilled to exact spec and employ oversized nylon bushings forl super-smooth operations. Weight Stack Guard 1 Full front and rear shields. Weight Guide Rods 1 22 mm, chromei 2 plated solid steel, highly policed for smooth movements. Weight Selector Rod 1 25 mm, chrome plated highly policed for smooth movements. Weight Selector Pin 1 10 mm gauge steel pin with magnetic knob. Cable 1 Steel Cablef 3.5mm Jacked with PVC 5.5mm outside diameter Pulley S Nylon, 106 mm x 20 mm diameter with Sealed bearing.§ Grips 1 Multiple gripping positions, high density rubber hand grips. Finishing 1 Proprietary two coat powder process! Rust Proof: Electro statically applied powder coated. Frame Color: Grey.	Work done upto the Billed Quantity and the Quality is satisfactory

For RUDRAPRASAD CONSULTANTS

Partner./s.

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

51	Lat Pull down : Providing and fixing the equipments rigid body structureplays a critical role in the machine superb, handling Dimensions 1 93"(L) x 44" (W) x 42" (H). Frame 1 l-ligh tensile strength steel, continuous welded, factorw assembled weight frame. Tube 3 capsule Tube Size 2 80mm x 50mm main frame Tube Gauge 3 3.0 mm. Weight! Stack : 80 Kgs Weight Plate ; Cast iron, machine drilled to exact spec and employ oversized nylon bushings forf super-smooth operations. Weight Stack Guard 1 Full front and rear shields. Weight Guide Rods I 22 mm, chrome plated solid steel, highly policed for smooth movements. Weight Selector Rod I 25 mm, chrome plated highly policed for smooth movements. Weight Selector Pin 3 10 mm gauge steel pin with magnetic knob. Cable 3 Steel Cable 3.5mm Jacked with PVC 5.5mm outside diameter. Pulley 1 Nylon, 106 mm x 20 mm diameter with Sealed bearing Grips 3 Multiple gripping positions, high density rubber hand grips. Finishing 1 Proprietary two coat powder process Rust Proof: Electro statically applied powder coated.	Work done upto the Billed Quantity and the Quality is satisfactory

For RUDRAPRASAD CONSULTANTS

Partner./s.

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

52	Mid row : Providing and fixing an equipment of dimensions 93" X 44" X 42" _ Frame 1 High tensile strength steel, continuous welded, factory assembled weight frame. Tube 1 Capsule of size 80mm x 50mm main frame with 3mm gauge. Weight stack 1 80 Kgs , Weight plate 1 Cast iron, machine drilled to exact spec and employ oversized nylon bushing for super smooth operations. Weight stack guard 1 full front and rear shields. Weight guide rods 1 22 mm, chrome plated solid steel, highly polished for smooth movements, Weight selector rod ; 25mm, chrome plated highly polished for smooth movements, weight selector pin 10mm gauge steel pin magnetic knob, Cable 3 steel cable of 3.5mm jacked with PVC 5.5 mm outside diameter, Pulley 1 Nylon 106mm x 20mm diameter with sealed bearing, Grips 1 Multiple gripping positions, high density rubber hand grips, finishing 3 Proprietary two coat powder process, Rust proof 1 Electro statically applied powder coated. Frame color 1 Grey. Workouts 3 Peres major latissimus dorsi, ramboid major as per Engineer in Charge of the work.	Work done upto the Billed Quantity and the Quality is satisfactory

For RUDRAPRASAD CONSULTANTS

Partner./s.

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

53	Shoulder Press: Providing and fixing the equipments rigid body structure plays a critical role in the machine superb handling Dimensions : 93"(L) x 44" (W) x 42" (H). Frame 1 High tensile strength steel, continuous welded, factory assembled weight frame. Tube 1 capsule Tube Size 1 80mm x 50mm main frame. Tube Gauge 5 3.0 mm. Weight Stack 1 80 Kgs Weight Plate 1 Cast iron, machine drilled to exact spec and employ oversized nylon bushings for super-smooth operations. Weight Stack Guard 1 Full front and rear shields. Weight Guide Rods 1 22 mrn, chrome plated solid steel, highly policed for smooth movements. Weight Selector Rod 1 25 mm, chrome plated highly policed for smooth movements. Weight Selector Pin 1 10 mm gauge steel pin with magnetic knob. Cable 1 Steel Cable 3.5mm Jacked with PVC 5.5mm outside diameter. Pulley 1 Nylon, 106 mm x 20 mm diameter with Sealed bearing. Grips 1 Multiple gripping positions, high density rubber hand grips. Finishing 1 Proprietary two coat powder process. Rust Proof: Electro statically applied powder coated. Frame Color 1 Grey.	Work done upto the Billed Quantity and the Quality is satisfactory

For RUDRAPRASAD CONSULTANTS

Partner./s.

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

54	Leg Press : Providing and fixing the equipments rigid body structure plays a critical role in the machine superb handling Dimensions 1 93"(L) x 44" (W) x 42" (H). Frame 1 High tensile strength steel, continuous welded, factory assembled weight frame. Tube 1 capsule Tube Size 1 80mm x 50mm main frame. Tube Gauge 1 3.0 mm. Weight Stack 1 80 Kgs Weight Plate 1 Cast iron, machine drilled to exact spec and employ oversized nylon bushings for super-smooth operations. Weight Stack Guard 1 Full front and rear shields. Weight Guide Rods 1 22 mm, chrome plated solid steel, highly policed for smooth movements. Weight Selector Rod i 25 mm, chrome plated highly policed for smooth movements. Weight Selector Pin 1 10 mm gauge steel pin with magnetic knob. Cable 1 Steel Cable 3.5mm Jacked with PVC 5.5mm outside diameter. Pulley 1 Nylon, 106 mm x 20 mm diameter with Sealed bearing. Grips 1 Multiple gripping positions, high density rubber hand grips. Finishing 1 Proprietary two coat powder process. Rust Proof: Electro statically applied powder coated. Frame Color: Grey.	Work done upto the Billed Quantity and the Quality is satisfactory

For RUDRAPRASAD CONSULTANTS

Partner./s.

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

55	Leg Extension: Providing and fixing the equipments rigid body structure plays a critical role in the machine superb handling Dimensions 1 93"(L) x 44" (W) x 42" (H). Frame 1 High tensile strength steel, continuous welded, factory assembled weight frame. Tube 1 capsule Tube Size 1 80mm x 50mm main frame. Tube Gauge 1 3.0 mm, Weight Stack 1 80 Kgs Weight Plate 1 Cast iron, machine drilled to exact spec and employ oversized nylon bushings for super-smooth operations. Weight Stack Guard 1 Full front and rear shields, Weight Guide Rods 1 22 mm, chrome plated solid steel, highly policed for smooth movements. Weight Selector Rod 1 25 mm, chrome plated highly policed for smooth movements. Weight Selector Pin 1 10 mm gauge steel pin with magnetic knob. Cable 1 Steel Cable 3.5mm Jacked with PVC 5.5mm outside diameter Pulley 1 Nylon, 106 mm x 20 mm diameter with Sealed bearing. Grips 1 Multiple gripping positions, high density rubber hand grips. Finishing L Proprietary two coat powder process. Rust Proof 1 Electro statically applied powder coated. Frame Color 1 Grey.	Work done upto the Billed Quantity and the Quality is satisfactory

For RUDRAPRASAD CONSULTANTS

Partner./s.

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

56	Leg Curl : Providing and fixing the equipments rigid body structure plays a critical role in the machine superb handling Dimensions 1 93"(l_) x 44" (W) x 42" (H). Frame 1 High tensile strength steel, continuous welded, factory assembled weight frame. Tube 1 capsule Tube Size 1 80mm x 50mm main frame. Tube Gauge 1 3.0 mm. Weight Stack 1 80 Kgs Weight Plate 1 Cast iron, machine drilled to exact spec and employ oversized nylon bushings for super-smooth operations. Weight Stack Guard 1 Full front and rear shields. Weight Guide Rods 1 22 mm, chrome plated solid steel, highly policed for smooth movements. Weight Selector Rod 1 25 mm, chrome plated highly policed for smooth movements. Weight Selector Pin 1 10 mm gauge steel pin with magnetic knob. Cable 1 Steel Cable 3.5mm Jacked with PVC 5.5mm outside diameter. Pulley 1 Nylon, 106 mm x 20 mm diameter with Sealed bearing. Grips 1 Multiple gripping positions, high density rubber hand grips. Finishing 1 Proprietary two coat powder process. Rust Proof 3 Electro statically applied powder coated. Frame Color 1 Grey.	Work done upto the Billed Quantity and the Quality is satisfactory

For RUDRAPRASAD CONSULTANTS

Partner./s.

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

57	Smith Machine : Providing and fixing the equipments rigid body structure plays a critical role in the machine superb handling Dimensions 1 93"(t.) x 44" (W) x 42" (H). Frame 1 High tensile strength steel, continuous welded, factory assembled weight frame Tube 1 capsule Tube Size 1 80mm x 50mm main frame. Tube Gauge 1 3.0 mm. Weight Stack 1 80 Kgs Weight Plate 1 Cast iron, machine drilled to exact spec and employ oversized nylon bushings for super-smooth operations. Weight Stack Guard 1 Full front and rear shields. Weight Guide Rods 1 22 mm, chrome plated solid steel, highly policed for smooth movements. Weight Selector Rod 1 25 mm, chrome plated highly policed for smooth movements. Weight Selector Pin 1 10 mm gauge steel pin with magnetic knob. Cable 1 Steel Cable 3.5mm Jacked with PVC 5.5mm outside diameter, Pulley 1 Nylon, 106 mm x 20 mm diameter with Sealed bearing. Grips 1 Multiple gripping positions, high density rubber hand grips. Finishing 1 Proprietary two coat powder process. Rust Proof; Electro statically applied powder coated. Frame Color 1 Grey.	Work done upto the Billed Quantity and the Quality is satisfactory

For RUDRAPRASAD CONSULTANTS

Partner./s.

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

58	Pectorial fly machine : Providing and fixing fly machine with overall dimension 46" x 65" x 55" proprietary two coat powder process, internally lubricated cables, full front and rear weight stack guarding sheets, total stack weight of 110 kg, as per standard specification and direction from the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory
59	Oblique rear fly machine : Providing and fixing oblique rear fly machine of size 56" x 54" x 76", frame 1 using high quality steel tube with 125/50 flat elliptical tube or equivalent of guage 3_0 mm, Cable 1 Solid steel wire capable of bearing 1500 Kg, Guide Rod 1 No 45 steel handled by high frequency, hardness, precision to ensure user's safety. Weight Stack 3 92 Kgs, painting 1 powder coating double layer of high quality colour powder.	Work done upto the Billed Quantity and the Quality is satisfactory
60	Assisted Chinup : Providing and fixing excellent range of 75 kgs weight assisted chinup of 72" x 42" x 88", Frame 1 using high quality steel tube of 120/50 flat elliptical tube or equivalent of guage 3.0 mm, Cable 2 Solid steel wire capable of bearing 1500 Kg, Guide Rod 1 No 45 steel handled by high frequency, hardness, precision to ensure user's safety. Weight Stack 1 92 Kgs, painting 1 powder coating double layer of high quality colour powder.	Work done upto the Billed Quantity and the Quality is satisfactory

For RUDRAPRASAD CONSULTANTS

Partner./s.

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

62	Bench press - inclined The equipments rigid body structure plays a critical role in the machine superb handling Dimensions 3 93"(l_) x 44" (W) x 42" (H). Frame 1 High tensile strength steel, continuous welded, factory assembled weight frame. Tube ; capsule Tube Size 3 80mm x 50mm main frame. Tube Gauge 1 3.0 mm. Weight Stack ; 80 Kgs Weight Plate 1 Cast iron, machine drilled to exact spec and employ oversized nylon bushings for super-smooth operations. Weight Stack Guard 1 Full front and rear shields. Weight Guide Rods 1 22 mm, chrome plated solid steel, highly policed for smooth movements. Weight Selector Rod 1 25 mm, chrome plated highly policed for smooth movements. Weight Selector Pin 1 10 mm gauge steel pin with magnetic knob. Cable 1 Steel Cable 3.5mm Jacked with PVC 5.5mm outside diameter. Pulley 1 Nylon, 106 mm x 20 mm diameter with Sealed bearing. Grips 1 Multiple gripping positions, high density rubber hand grips. Finishing 1 Proprietary two coat powder process. Rust Proof 1 Electro statically applied powder coated. Frame Color 1 Grey. Workouts 2 Teres major latissimus dorsi, Ramboid Major as per Engineer in Charge of the work.	Work done upto the Billed Quantity and the Quality is satisfactory

For RUDRAPRASAD CONSULTANTS

Partner./s.

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

63	Bench press - Flat, The equipments rigid body structure plays a critical role in the machine superb handling Dimensions 3 93"(l_) x 44" (W) x 42" (H). Frame 1 High tensile strength steel, continuous welded, factory assembled weight frame. Tube ; capsule Tube Size 3 80mm x 50mm main frame. Tube Gauge 1 3.0 mm. Weight Stack ; 80 Kgs Weight Plate 1 Cast iron, machine drilled to exact spec and employ oversized nylon bushings for super-smooth operations. Weight Stack Guard 1 Full front and rear shields. Weight Guide Rods 1 22 mm, chrome plated solid steel, highly policed for smooth movements. Weight Selector Rod 1 25 mm, chrome plated highly policed for smooth movements. Weight Selector Pin 1 10 mm gauge steel pin with magnetic knob. Cable 1 Steel Cable 3.5mm Jacked with PVC 5.5mm outside diameter. Pulley 1 Nylon, 106 mm x 20 mm diameter with Sealed bearing. Grips 1 Multiple gripping positions, high density rubber hand grips. Finishing 1 Proprietary two coat powder process. Rust Proof 1 Electro statically applied powder coated. Frame Color 1 Grey. Workouts 2 Teres major latissimus dorsi, Ramboid Major as per Engineer in Charge of the work.	Work done upto the Billed Quantity and the Quality is satisfactory
64	Bar bell : Providing and supplying barbell of approved make as per the instruction of the Engineer in Charge.	Work done upto the Billed Quantity and the Quality is satisfactory
	(i) 7 feet barbell	
65	(ii) 5 feet barbell	Work done upto the Billed Quantity and the Quality is satisfactory
66	(iii) 3 feet barbell	Work done upto the Billed Quantity and the Quality is satisfactory

For RUDRAPRASAD CONSULTANTS

Partner./s.

67	(iv) kettler barbell	Work done upto the Billed Quantity and the Quality is satisfactory
68	Barbel stand : Providing and supplying barbel stand of approved make as per specification.	Work done upto the Billed Quantity and the Quality is satisfactory
69	20.00/kgs	Work done upto the Billed Quantity and the Quality is satisfactory
70	15.00/kgs	Work done upto the Billed Quantity and the Quality is satisfactory
71	10.00/kgs	Work done upto the Billed Quantity and the Quality is satisfactory
72	7.50/kgs	Work done upto the Billed Quantity and the Quality is satisfactory
73	5.00/kgs	Work done upto the Billed Quantity and the Quality is satisfactory
74	2.50/kgs	Work done upto the Billed Quantity and the Quality is satisfactory
75	1.25/kgs	Work done upto the Billed Quantity and the Quality is satisfactory
	Abodomen mats : Providing mats for abdomen workouts made from premium quality PVC fabrics that ensures its longivity and durability, the mat should be smooth and even finished.	Work done upto the Billed Quantity and the Quality is satisfactory
76	Long mats 68" x 24"	
77	Short mats 48" x 24"	

For RUDRAPRASAD CONSULTANTS

Partner./s.

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

E1	KSRB 14.9-2 : Providing and laying M-15 cement concrete flooring 60 mm thick with metallic concrete hardner toping, under layer of 45mm thick M-15 cement concrete using broken granite metal of 20mm and down size and top layer of 15mm thick metallic cement hardner consisting of mix 1:2 (1 cement hardner mix : 2 granite metal 10mm nominal size) by volume, with metalic hardening compound of approved quality mix in the ratio of 4:1 (4 part of cement = 1 part of metallic floor hardening compound of approved quality by wt) , including finishing, cost of materials, labour, curing, complete as per specifications. Specification No. KBS 14.4 Page No. 101, Item No. 14.14, PWD SR 2016-17	Work done upto the Billed Quantity and the Quality is satisfactory
E2	KSRB 3.5: Providing, injecting chemical emulsion for Pre-constructional Anti-Termite Treatment of soil under existing floors using chemical emulsion at one litre / hole 30mm apart including drilling 12mm. dia holes and plugging with cement mortar 1:2 proportion to match with the existing floors with chlorophyriphos emulsion concentrate 20%, including cost of chemical diluting in water to one percent concentration, labour, HOM of equipments, complete as per specifications. (P. No. 9/ I. No. 3.5 of CSR 2016-17)	Work done upto the Billed Quantity and the Quality is satisfactory
E3	Supplying box type suitable for 28W T5 single / twin Lamp & suspension mounted luminaire & optical reflector. Prewired with HF electronic Ballast, push fit type lamp holders & main connectors. Channel cover shall be made of CRCA MS Sheet and finishing is done with stove enameled white with end caps made of engineering plastic. 1x4'-28 Watts Page No. 20, Item No. 4.7.1, KPWD SR 2014-15	Work done upto the Billed Quantity and the Quality is satisfactory

For RUDRAPRASAD CONSULTANTS

Partner. / s.

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

E4	Supply of 2'x2' LED recessed luminaries with ...Watts system wattage. Housing shall be with pressure die cast aluminum alloy with corrosion proof resistant polyester power coated. Driver operates with voltage range from 100V to 270V 50/60 Hz with short circuit, overload & mis-wiring protection. Lumen Maintenance of 70% at 50000 Hrs. Injection moulded poly carbonate diffuser for better mechanical stability, light transmission & avoid pot hole effect. Junction temperature shall be < 70 degree Celsius. Driver is on constant current driver @ 0.06A with PF > 0.92 with line voltage @ 220-240V @ 50/60Hz, driver efficiency > 85% & THD<15%. LED Efficiency > 130 lm/W at 1W & Fixture Efficiency >75lm/w with CRI > 75 with injection moulded Polycarbonate lens with < 80mm depth. 5 years Warranty against any manufacturing defect working under standard electrical condition. LED modular down light 2'x2'-55 watts Page No. 26, Item No. 4.33.3, KPWD SR 2014-15	Work done upto the Billed Quantity and the Quality is satisfactory

For RUDRAPRASAD CONSULTANTS

Partner./s.

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in